



2018 INTERFAITH BUILD CALENDAR

~ The Turentine Family Build ~
~ The Dycus Family Build ~

Modified: 7/26/18

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SATURDAY
September 30th	October 1st	October 2nd	October 3rd	October 4th RAISING THE WALLS RAISING ALL WALLS Heavy Lifting 30 Volunteers	October 5th FRAMING PREP FOR ROOF TRUSSES Heavy Lifting & Ladder Work 24 Volunteers	October 6th
<p style="text-align: center;">PROJECTS & EVENTS ARE SUBJECT TO CHANGE: Dependent on Weather, the Elements, Build Safety, & Productivity</p> <p style="text-align: center;">PLEASE REFER TO EVENT CONFIRMATION EMAIL FOR DETAILS REGARDING: Parking / Weather / Dress</p> <p style="text-align: center;">SHIFT TIME: 7:45am – 2:30pm</p>			October 10th FRAMING – DAY #1 SET ROOF TRUSSES Heavy & High Lifting - Ladder Work 20 Volunteers	October 11th FRAMING – DAY #2 ROOF DECKING Heavy & High Lifting / Roof Work 24 Volunteers	October 12th FRAMING – DAY #3 WINDOWS & TYVEK Heavy Lifting - Ladder & Roof Work 24 Volunteers	October 13th FRAMING – DAY #4 FRAMING WRAP-UP Heavy Lifting & Ladder Work 24 Volunteers
October 14th	October 15th	October 16th	October 17th EXTERIOR PROJECTS SIDING & TRIM-DAY #1 Power Tools & Ladder Work 24 Volunteers	October 18th EXTERIOR PROJECTS SIDING & TRIM-DAY #2 Power Tools & Ladder Work 24 Volunteers	October 19th EXTERIOR PROJECTS SIDING & TRIM-DAY #3 Power Tools & Ladder Work 24 Volunteers	October 20th EXTERIOR PROJECTS SIDING & TRIM-DAY #4 Power Tools & Ladder Work 24 Volunteers
October 21st	October 22nd	October 23rd	October 24th	October 25th	October 26th	October 27th
HVAC / ROOF / PLUMBING / ELECTRICAL						
October 28th EXTERIOR PROJECTS SIDING & CAULKING WORK TIL WE'RE DONE DAY 20 Volunteers	October 29th	October 30th	October 31st HALLOWEEN	November 1st	November 2nd DELIVER DRYWALL EXTERIOR PROJECTS DRYWALL PREP WORK TIL WE'RE DONE DAY 20 Volunteers	November 3rd
INSPECTION / INSULATION						
November 4th	November 5th	November 6th	November 7th	November 8th EXTERIOR PROJECTS PAINTING-DAY #1 Power Tools & Ladder Work 24 Volunteers	November 9th EXTERIOR PROJECTS PAINTING-DAY #2 Power Tools & Ladder Work 24 Volunteers	November 10th EXTERIOR PROJECTS PAINTING-DAY #3 Power Tools & Ladder Work 24 Volunteers
WEEK OF DRYWALL						
November 11th	November 12th	November 13th TIGER TUESDAY TRIM / CABINETS / DOORS *TIGER TEAM ONLY	November 14th	November 15th INTERIOR PAINT-DAY #1 Possible Ladder Work 20 Volunteers	November 16th INTERIOR PAINT-DAY #2 Possible Ladder Work 20 Volunteers	November 17th INTERIOR PAINT-DAY #3 Possible Ladder Work 20 Volunteers
INSTALL VINYL		CONFIRM CLOSING & DEDICATION				
November 18th	November 19th	November 20th	November 21st	November 22nd	November 23rd	November 24th
THANKSGIVING						
November 25th	November 26th	November 27th	November 28th	November 29th INSTALL HARDWARE SHELVING / KNOBS / SCREENS Power Tools 24 Volunteers	November 30th BUILD WRAP-UP LITE CLEANING & WRAP-UP Power Tools & Ladder Work 24 Volunteers	December 1st LANDSCAPING LAY SOD / PLANT SHRUBS Heavy Lifting 24 Volunteers
MECHANICAL FINISHES						
December 2nd	December 3rd	December 4th	December 5th	December 6th	December 7th	December 8th
CARPET INSTALLATION & PUNCH LIST WEEK						
December 9th	December 10th	December 11th	December 12th	December 13th	December 14th	December 15th TENTATIVE HOME DEDICATION
INSPECTIONS						
FINAL HOMEOWNER WALK-THRU						